

SBR No : 000031

Date : 28.12.2018

5th Ra BillOriginal/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

BR No : 000029

Date : 28.12.2018

Sub- Division:

No.

Division: Electrical (DASARAHALLY)

Bill Received No 000029. Dated 28.12.18 Cash Book Voucher No dated

Scheduled Docket Name of Work (as per sanctioned estimate); - Operation and maintenance of street lights at Bagalagunte area Ward No 14 Package - D-4 of Dasarahalli Zone. Zone.

BILL Period:- 01-07-2018 to 30-11-2018 (5 month)

Contractor and Full Address: M/s Kusuma Electricals,

Work Order No: : EE/(Elec)/Das/WO/11 /2016-17

Dated : 23-11-2016

Dated 2014-16-000002

Reference to Agreement Date

Job No: - 01

Certified that the measurements were taken by me on 17.12.2018 and recorded of pages 529.1 to 529.20 of Measurement Book No 5126 and that the work is satisfactorily executed.

Contractor

Officer in charge of work (Ele)

Bruhath Bangalore Mahanagara Palike

Dasarahalli Zone, Bangalore

Certified that the measurements were taken by me on and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in columns 3 of Account II have been actually brought to Site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in the connection with item for finished work have been agreed upon. And normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

21) Total value of work done or supplies as per account within

22) Deduct amount to be held in reserve being percent

Rs.

23) " Balance

24) Deduct payment :

i) Amount of previous payment as in the Office Cash Book Voucher

No. Dated S.D.No.

Amount adjusted towards cash advance recovery of

j) Payments cost store or other material supplied.

Now made recovery amount creditable to this/ other work

Amount paid on this bill cheque/cash

25) Balance being unpaid value of work done held in reserve

6) Deduct cash advance made on the Office Cash Book Voucher

No. dated less adjustments

7) Net amount due to or from contractor

Unadjusted items

8) Advance to contractor for materials brought to site (as detailed) within Value of Government materials supplied

ASST. EXECUTIVE ENGINEER (Ele)

Sub-division Officer

Bruhath Bangalore Mahanagara Palike

Dasarahalli Zone, Bangalore

Total	4523600	-
Previous	3581183	-
Present	942417	=
I.T. 24	18850	=
CST 1%	8414	-
SGST 1%	8414	-
LWC 1%	9424	-
CBF 0.1%	942	=
Scrp 2%	18848	-
fine	6100	=
FSD 5%	47120	=
T.D.	118112	=
Net	824305	=

Contractors Signature

Received Rs. (in words)

by cash and adjustment of payment as per memorandum.

Witnesses :

1.

2.

Dated Signature of contractor

Paid by me by cheque No. Dated

Cash Rs. Dated

Initials of Officer making payment

(For use in the office)

Audited and admitted for Rs. 942417

Stamp

Passed by Cheque for Rs. 824305

Eight lakh twenty four thousand three hundred and five only

Executive Engineer (Ele)

by adjustment Rs. 118112

Accounts Superintendent


Exe. Engineer (Ele)


B.B.M.P. Dasarahalli Division

Sl. No.	Description of item	
	Name of work:- Operation and maintenance of street lights at Bagalagunte area Ward No 14 Package - D 4 of Dasarahalli Zone.	
1	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Igniters, Capacitors, Switches, wires, Holders, Starter, Drawing of suitable capacity double insulated wire along with messenger wire in place of damaged LTUG cable of street lighting system and Painting of street light & park MS tubular Poles and footing, Pole numbering, switching ON/OFF of street lights at specified timing and Preparing data bank of street lights, TC wise & Circuit Wise Master register for each ward, removing of buntings Posters, threads, banners from the street light poles and carrying out routine maintenance, cleaning of perfex covers, pruning of trees around fittings periodically, furnishing maintenance reports, every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for various type of street lighting systems as detailed below.	
2	i)Supply and replasing of 36/40 W fluorescent tube light accessories complete Like luminaries, lamps, control gear Wire etc.	Each
3	ii)Supply and replasing of 125 WHPMV Fitting accessories complete Like, lamps, control gear Wire etc.	Each
4	iii) Supply and replasing of 250W HPSV Fitting accessories complete Like, lamps, control gear, Wire etc..	Each
5	iv) Supply & Replacing of 400 watts HPMH Fitting accessories complete Like chokes, igniters, lamps, control gear, control ropes, internal mast cable, etc complete for High mast lighting system.	Each
6	Operation and maintenance of Manual and Automatic Timer Switching circuits including replacement of electrical gadgets, such as MCB's Contactors, Timer, Cut-outs, wiring connector and M.S. Box with proper insulation etc., complete.	Each
7	Painting of existing street light poles after scraping the old paint and painted with suitable colour enamel/silver paint including coping/footing of the pole a) upto 5Mtrs	Nos
8	b) 8 Mtrs and above street light poles	Nos
	TOTAL	
	Fine imposed for non burning of street lights	
	As per street light agreement clause 2 % will be deducted in monthly maintenance bill against the released scrap material	
	GRAND TOTAL	

Certificate

The above said monthly maintenance work has been carrying satisfactorily


JUNIOR ENGINEER (Ele)
 Bruhath Bangalore Mahanagara Palike
 Dasarahalli Zone, Bangalore


ASST. EXECUTIVE ENGINEER (Ele)
 Bruhath Bangalore Mahanagara Palike
 Dasarahalli Zone, Bangalore

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
Previously paid so for	3 Months	For	5	Months	Upto Date paid so for	24 months	
894 x 19 Months	457522.00	894	25.83	115460.00	894 x 24 Months	572982.00	
95x 19 Months	69185.00	95	38.33	18207.00	95x 24 Months	87392.00	
2503x 19 Months	2774000.00	2503	58.33	730000.00	2503x 24 Months	3504000.00	
132x 19 Months	156750.00	132	62.50	41250.00	132x 24 Months	198000.00	
150x 19 Months	142500.00	150	50.00	37500.00	150x 24 Months	180000.00	
0	0.00	0	20.00	0.00	0	0.00	
0	0.00	0	25.00	0.00	0	0.00	
358183	3599957.00			942417.00		4542374.00	4523600
	26300.00			6100.00		32400.00	
71893	71999.00			18848.00		90847.00	90741
	3501658.00			917469.00		4419127.00	

3482990

4400459